

◆防災集団移転促進事業

■実施(予定)地区別進捗管理表

(平成27年4月30日現在)

項目			復興交付金 事業計画 配分状況	大臣同意 取得日	地元意向 確認 移転候補地 選定	移転先用地 地権者意向 確認	移転計画図 作成	移転同意書 取得	移転促進 区域の設定	埋蔵文化財調査		法規制等 手続・ 開発行為 許可	調査・設計	移転先用地の売買契約		工事発注		工事・ 施工管理	工期	引渡し	備考										
地区名	移転 戸数	試掘調査								本発掘調査	契約			議決	契約	議決															
大船渡町	1	下館下	15	第4回(H24.11)	H25.3.8	●	●	●	●	●	●	●	●	●	●	●	○	H26.8.4~H27.5.30 (300日間)													
		平	3	第4回	H25.3.8	●	●	●	●	●	●	●	●	●	●	●	○	H26.12.18~H27.5.6 (130日間)													
末崎町	2	峰岸	21	第4回	H24.12.25	●	●	●	●	●	●	●	●	●	●	●	○	H26.3.18~H27.6.30 (469日間)													
		神坂	9	第4回	H25.1.29	●	●	●	●	●	●	●	●	●	●	●	●	H26.5.9~H27.3.25 (321日間)完了													
	4	細浦	13	第4回	H24.12.25	●	●	●	●	●	●	●	●	●	●	●	●	H25.12.17~H27.1.28 (408日間)完了	○												
		小細浦	8	第1回(H24.3)	H24.7.26	●	●	●	●	●	●	●	●	●	●	●	●	H25.3.12~H25.12.6 (270日間)完了	●												
	6	①(平林・上山)	35	第3回(H24.8)	H24.11.22	●	●	●	●	●	●	●	●	●	●	●	●	○	H26.5.9~H27.6.12 (400日間)												
		②(鶴巻)	6																			●	●	●	●	●	●	●	●	●	●
	7	①	10	第4回	H24.12.25	●	●	●	●	●	●	●	●	●	●	●	●	●	H26.5.9~H27.4.24 (351日間)完了												
		②	3																			●	●	●	●	●	●	●	●	●	H26.3.26~H26.11.20 (240日間)完了
	8	門之浜	13	第1回	H24.7.26	●	●	●	●	●	●	●	●	●	●	●	●	●	H25.6.8~H26.3.25 (291日間)完了	○											
17			第4回																			H24.12.25	●	●	●	●	●	●	●	●	●
赤崎町	10	①②	2	第4回	H24.12.25	●	●	●	●	●	●	●	●	●	●	●	●	H25.11.12~H26.4.11 (151日間)完了	●												
		③④	3																		●	●	●	●	●	●	●	●	●	●	H25.11.12~H26.5.20 (190日間)完了
	11	中赤崎	①(森っこ)	34	第4回	H25.3.8	●	●	●	●	●	○	●	●	●	●	●	●													
			②(洞川原)	3	第4回	H25.3.8	●	●	●	●	●	○	●	●	●	●	●	●													
			③(久保前高台)	7	第4回	H25.3.8	●	●	●	●	●	●	●	●	●	●	●	●	○	H27.2.9~H28.3.14 (400日間)											
			④(駅周辺)	5	第4回	H25.3.8	●	●	●	●	●	●	●	●	●	●	●	●	●	H26.6.6~H27.3.13 (281日間)完了											
			⑤(山口1)	14	第4回	H25.3.8	●	●	●	●	●	○	●	●	●	●	●	●													
			⑥(お子守様)	—	第4回	H25.3.8	●	—	○	—	—	—	—	○	—	—	—	—													
	12	永浜	①	1	第4回	H25.3.8	●	●	●	●	●	●	●	●	●	●	●	●	H26.3.20~H26.9.15 (180日間)完了	●											
			②	27																		●	●	●	●	●	●	●	●	●	H26.12.24~H28.3.31 (463日間)
	13	清水	①	3	第4回	H24.12.25	●	●	●	●	●	●	●	●	●	●	●	●	H25.12.5~H26.9.10 (280日間)完了	●											
			②③	2																		●	●	●	●	●	●	●	●	H25.11.27~H26.3.25 (119日間)完了	●
			④	1																		●	●	●	●	●	●	●	●	H25.11.29~H26.4.11 (134日間)完了	●
	14	蛸ノ浦	16	第4回	H24.12.25	●	●	●	●	●	●	●	●	●	●	●	●	○	H26.6.24~H27.6.23 (365日間)												
15			田浜	12	第1回	H24.7.26	●	●	●	●	●	●	●	●	●	●	●	●	H25.5.20~H26.5.16 (362日間)完了	●											
16	港・岩崎	23	第3回	H24.10.24	●	●	●	●	●	●	●	●	●	●	●	●	●	H25.6.25~H26.6.25 (366日間)完了	○												
		17	泊	13	第2回(H24.5)	H24.7.26	●	●	●	●	●	●	●	●	●	●	●	●	H25.3.12~H26.1.31 (326日間)完了	●											
三陸町 越喜来	18	浦浜南	11	第3回	H24.10.24	●	●	●	●	●	●	●	●	●	●	●	●	H25.11.30~H26.12.26 (392日間)完了	○												
		浦浜仲・西	10	第4回	H25.3.8	●	●	●	●	●	●	●	●	●	●	●	●	H26.4.3~H26.12.26 (268日間)完了	○												
		浦浜東・甫嶺	9	第3回	H24.10.24	●	●	●	●	●	●	●	●	●	●	●	●	H26.6.25~H27.3.10 (259日間)完了	●												
		崎浜	21	第1回	H24.9.24	●	●	●	●	●	●	●	●	●	●	●	●	○	H26.2.26~H27.6.10 (470日間)												
		合計	370																												

工事完了 引渡済

凡例 ●=実施済 ○=実施中 朱書き=変更箇所