

◆防災集団移転促進事業

資料3

■防災集団移転促進事業・実施(予定)地区別進捗管理表

(平成26年9月30日現在)

項 目			復興交付金 事業計画 配分状況	大臣同意 取得日	地元意向 確認 移転候補地 選定	移転先用地 地権者意向 確認	移転計画図 作成	移転同意書 取得	埋蔵文化財調査		法規制等 手続・ 開発行為 許可	調査・設計	移転先用地の売買契約		工事発注		工事・ 施工管理	工 期	災害危険 区域の設定	移転促進 区域 (移転跡地) の買い取り	引渡し	備 考		
地 区 名		移転 戸数							試掘調査	本発掘調査			契約	議決	契約	議決								
大船渡町	1	下館下	15	第4回(H24.11)	H25.3.8	●	●	●	●	●	—	●	●	●	●	●	●	○	H26.8.4～H27.5.30 (300日間)	●				
		平	3	第4回	H25.3.8	●	●	●	●	●	—	○	○	—						●				
末崎町	2	峰岸	21	第4回	H24.12.25	●	●	●	●	●	●	●	●	●	●	●	○	H26.3.18～H27.3.25 (373日間)	●					
	3	神坂	9	第4回	H25.1.29	●	●	●	●	●	—	●	●	●	●	●	○	H26.5.9～H27.3.25 (321日間)	●					
	4	細浦	13	第4回	H24.12.25	●	●	●	●	●	—	●	●	●	●	●	○	H25.12.17～H26.12.11 (360日間)	●					
	5	小細浦	8	第1回(H24.3)	H24.7.26	●	●	●	●	●	—	●	●	●	●	—	●	H25.3.12～H25.12.6 (270日間)完了	●	○	●			
	6	①(平林・上山)	35	第3回(H24.8)	H24.11.22	●	●	●	●	—	●	●	●	●	●	●	○	H26.5.9～H27.6.12 (400日間)	●					
		②(鶴巻)	6								●	●	●	●	—	○	H26.3.6～H26.10.31 (240日間)	●						
	7	①	10	第4回	H24.12.25	●	●	●	●	—	●	●	●	●	●	●	○	H26.5.9～H27.3.25 (321日間)	●					
		②	3								●	●	●	●	—	○	H26.3.26～H26.11.20 (240日間)	●						
	8	門之浜	13	第1回	H24.7.26	●	●	●	●	●	—	●	●	●	●	—	●	H25.6.8～H26.3.25 (291日間)完了	●	○	●			
9	泊里	17	第4回	H24.12.25	●	●	●	●	●	—	●	●	●	●	●	○	H26.6.24～H27.7.18 (391日間)	●						
赤崎町	10	①②	2	第4回	H24.12.25	●	●	●	●	—	●	●	●	—	●	—	●	H25.11.12～H26.4.11 (151日間)完了		○	○			
		③④	3								●	●	●	—	●	—	●	H25.11.12～H26.5.20 (190日間)完了			●			
	11	中 赤 崎	①(森っこ)	34	第4回	H25.3.8	●	●	●	●	—	—	○	○	○	—								
			②(洞川原)	3	第4回	H25.3.8	●	●	●	●	—	—	○	○	○	—								
			③(久保前高台)	7	第4回	H25.3.8	●	●	●	●	—	—	○	○	○	—								
			④(駅周辺)	5	第4回	H25.3.8	●	●	●	●	●	—	●	●	●	—	●	—	○	H26.6.6～H27.1.6 (215日間)				
			⑤(お子守様)	—	第4回	H25.3.8	●	○	○	—	※③(久保前高台)へ統合予定													
			⑥(山口1)	10	第4回	H25.3.8	●	●	●	●	—	—	○	○		—								
			⑦(山口2)	4	第4回	H25.3.8	●	●	●	●	—	—	○	○		—								
	12	永浜	①	1	第4回	H25.3.8	●	●	●	●	—	●	●	●	—	●	—	●	H26.3.20～H26.9.15 (180日間)		○	○		
			②	28								○	○	●	—									
	13	清水	①	3	第4回	H24.12.25	●	●	●	●	—	●	●	●	●	●	—	●	H25.12.5～H26.9.10 (280日間)	●	○	○		
			②③	2								●	●	●	●	●	—	●	H25.11.27～H26.3.25 (119日間)完了	●		○		
			④	1								●	●	●	●	●	—	●	H25.11.29～H26.4.11 (134日間)完了	●		●		
14	蛸ノ浦	16	第4回	H24.12.25	●	●	●	●	●	—	●	●	●	●	●	○	H26.6.24～H27.6.23 (365日間)	●						
三陸町 綾里	15	田浜	12	第1回	H24.7.26	●	●	●	●	●	—	●	●	●	—	●	●	●	H25.5.20～H26.5.16 (362日間)完了	●	○	●		
	16	港・岩崎	23	第3回	H24.10.24	●	●	●	●	●	—	●	●	●	●	●	●	●	H25.6.25～H26.6.25 (366日間)完了	●	○	○		
三陸町 越喜来	17	泊	13	第2回(H24.5)	H24.7.26	●	●	●	●	●	—	●	●	●	●	—	●	H25.3.12～H26.1.31 (326日間)完了	●	○	●			
	18	浦浜南	11	第3回	H24.10.24	●	●	●	●	●	—	●	●	●	●	—	○	H25.11.30～H26.12.26 (392日間)	●					
	19	浦浜仲・西	10	第4回	H25.3.8	●	●	●	●	●	—	●	●	●	●	—	○	H26.4.3～H26.11.28 (240日間)	●					
	20	浦浜東・甫嶺	9	第3回	H24.10.24	●	●	●	●	●	●	●	●	●	●	—	○	H26.6.25～H27.2.19 (240日間)	●					
	21	崎浜	21	第1回	H24.9.24	●	●	●	●	●	●	●	●	●	●	●	○	H26.2.26～H27.3.25 (393日間)	●					
合 計			371																					

凡例	●＝実施済	○＝実施中	朱書き＝変更箇所：前回公表時（H26.4.30現在）以降の変更箇所	工事完了	引渡済み
----	-------	-------	-----------------------------------	------	------