

◆防災集団移転促進事業

■実施(予定)地区別進捗管理表

(平成30年9月30日現在)

項目		法規制等 手続・ 開発行為 許可	調査・設計	移転先用地の売買契約		工事発注		工事・ 施工管理	工期	引渡し状況			空き区画数	建築済件数	補助金 交付決定件 数	跡地買取 件数 (防集参加者)	備考		
地区名	移転 戸数			契約	議決	契約	議決			譲渡	賃貸	未引渡し							
大船渡町	1 下館下	15	●	●	●	●	●	●	H26.8.4~H27.5.30 (300日間)完了	14	1	0	0	15	13	3/3			
	平	3	●	●	●	—	●	—	●	H26.12.18~H27.5.20 (154日間)完了	2	1	0	0	3	2	3/3		
末崎町	2 峰岸	21	●	●	●	●	●	●	●	H26.3.18~H27.6.30 (469日間)完了	20	1	0	0	21	18	18/18		
	3 神坂	9	●	●	●	●	●	●	●	H26.5.9~H27.3.25 (321日間)完了	4	4	0	1	8	7	6/6	空き区画公募中	
	4 細浦	13	●	●	●	●	●	●	●	H25.12.17~H27.1.28 (408日間)完了	13	0	0	0	13	12	12/12		
	5 小細浦	8	●	●	●	●	—	●	●	H25.3.12~H25.12.6 (270日間)完了	5	3	0	0	8	7	6/6		
	6 小河原	①(平林・上山)	35	●	●	●	●	●	●	●	H26.5.9~H27.6.30 (418日間)完了	32	2	0	1	34	32	30/30	空き区画公募中
		②(鶴巻)	6	●	●	●	●	—	●	●	H26.3.6~H26.10.31 (240日間)完了	6	0	0	0	6	6	5/5	
	7 梅神	①	10	●	●	●	●	●	●	●	H26.5.9~H27.4.24 (351日間)完了	10	0	0	0	10	9	8/8	
		②	3	●	●	●	●	—	●	●	H26.3.26~H26.11.20 (240日間)完了	3	0	0	0	3	3	2/2	
	8 門之浜	13	●	●	●	●	●	—	●	●	H25.6.8~H26.3.25 (291日間)完了	13	0	0	0	13	12	9/9	
9 泊里	17	●	●	●	●	●	●	●	●	H26.6.24~H27.7.18 (390日間)	17	0	0	0	17	15	7/8		
赤崎町	10 佐野	①②	2	●	●	●	—	●	—	●	H25.11.12~H26.4.11 (151日間)完了	2	0	0	0	2	2	2/2	
		③④	3	●	●	●	—	●	—	●	H25.11.12~H26.5.20 (190日間)完了	2	1	0	0	3	3	3/3	
	11 中赤崎	①(森っこ)	34	●	●	●	—	●	●	●	H27.5.20~H29.9.5 (840日間)	31	2	0	1	26	18	24/24	空き区画公募中
		②(洞川原)	3	●	●	●	—	●	●	●		3	0	0	0	2	1	3/3	
		③(久保前高台)	7	●	●	●	—	●	●	●	H27.2.9~H28.3.14 (400日間)完了	7	0	0	0	7	5	5/5	
		④(駅周辺)	5	●	●	●	—	●	—	●	H26.6.6~H27.3.13 (281日間)完了	5	0	0	0	5	5	2/2	
		⑤(山口1)	10	●	●	●	—	●	●	●	H27.5.20~H28.9.30 (500日間)完了	9	0	1	0	9	7	8/8	
		⑥(お子守様)	—	●	●	●	—	●	●	●	H29.5.15~H30.4.27 (346日間)							—	
	12 永浜	①	1	●	●	●	—	●	—	●	H26.3.20~H26.9.15 (180日間)完了	1	0	0	0	1	1	1/1	
		②	27	●	●	●	—	●	●	●	H26.12.24~H28.11.11 (688日間)	22	1	2	2	21	17	15/17	空き区画公募中
	13 清水	①	3	●	●	●	●	—	●	●	H25.12.5~H26.9.10 (280日間)完了	3	0	0	0	3	3	3/3	
		②③	2	●	●	●	●	—	●	●	H25.11.27~H26.3.25 (119日間)完了	2	0	0	0	2	1	1/1	
		④	1	●	●	●	●	—	●	●	H25.11.29~H26.4.11 (134日間)完了	1	0	0	0	1	1	0/0	
	14 蛸ノ浦	16	●	●	●	●	●	●	●	●	H26.6.24~H27.10.15 (479日間)	16	0	0	0	16	14	9/9	
三陸町 綾里	15 田浜	12	●	●	●	—	●	●	●	H25.5.20~H26.5.16 (362日間)完了	11	1	0	0	12	9	9/9		
	16 港・岩崎	23	●	●	●	●	●	●	●	H25.6.25~H26.6.25 (366日間)完了	22	1	0	0	23	18	14/14		
三陸町 越喜来	17 泊	13	●	●	●	●	—	●	●	H25.3.12~H26.1.31 (326日間)完了	13	0	0	0	13	8	10/10		
	18 浦浜南	11	●	●	●	●	—	●	●	H25.11.30~H26.12.26 (392日間)完了	10	1	0	0	11	9	10/10		
	19 浦浜仲・西	10	●	●	●	●	—	●	●	H26.4.3~H26.12.26 (268日間)完了	10	0	0	0	10	7	5/5		
	20 浦浜東・甫嶺	9	●	●	●	●	—	●	●	H26.6.25~H27.3.10 (259日間)完了	9	0	0	0	9	8	9/9		
	21 崎浜	21	●	●	●	●	●	●	●	H26.2.26~H27.6.10 (470日間)完了	18	1	1	1	19	18	17/17	空き区画公募中	
合計		366	達成済宅地数	366							336	20	4	6	346	291	259/262		

凡例 終了箇所 ●=実施済 ○=実施中 朱書き=変更箇所