

◆防災集団移転促進事業

■実施(予定)地区別進捗管理表

(平成28年3月31日現在)

項目		法規制等 手続・ 開発行為 許可	調査・設計	移転先用地の売買契約		工事発注		工事・ 施工管理	工期	引渡し状況				空き区画数	建築済件数	補助金 交付決定件 数	跡地買取 件数 (防集参加者)	跡地買取 件数 (全 体)	備考			
地区名	移転 戸数			契約	議決	契約	議決			見込み時期	譲渡	賃貸	未引渡し									
大船渡町	1 下館下	15	●	●	●	●	●	●	H26.8.4~H27.5.30 (300日間)完了	—	12	1	2	0	4	3	2/4	24/61				
	平	3	●	●	●	—	●	—	H26.12.18~H27.5.20 (154日間)完了	—	2	1	0	0	0	0	2/3					
末崎町	2 峰岸	21	●	●	●	●	●	●	H26.3.18~H27.6.30 (469日間)完了	—	17	0	2	2	7	1	13/18	142/208				
	3 神坂	9	●	●	●	●	●	●	H26.5.9~H27.3.25 (321日間)完了	—	4	5	0	0	6	3	6/6					
	4 細浦	13	●	●	●	●	●	●	H25.12.17~H27.1.28 (408日間)完了	—	13	0	0	0	13	12	10/12					
	5 小細浦	8	●	●	●	●	—	●	H25.3.12~H25.12.6 (270日間)完了	—	4	4	0	0	7	7	6/6					
	6 小河原	①(平林・上山)	35	●	●	●	●	●	●	H26.5.9~H27.6.30 (418日間)完了	—	30	2	2	1	18	10		23/30			
		②(鶴巻)	6	●	●	●	●	—	●	H26.3.6~H26.10.31 (240日間)完了	—	6	0	0	0	5	5		5/5			
	7 梅神	①	10	●	●	●	●	●	●	H26.5.9~H27.4.24 (351日間)完了	—	10	0	0	0	9	7		8/8			
		②	3	●	●	●	●	—	●	H26.3.26~H26.11.20 (240日間)完了	—	3	0	0	0	3	3		2/2			
	8 門之浜	13	●	●	●	●	—	●	—	H25.6.8~H26.3.25 (291日間)完了	—	12	0	1	0	12	11		7/9			
9 泊里	17	●	●	●	●	●	●	●	H26.6.24~H27.7.18 (390日間)	—	16	0	1	0	2	0	2/12					
赤崎町	10 佐野	①②	2	●	●	●	—	●	—	H25.11.12~H26.4.11 (151日間)完了	—	2	0	0	0	2	2	2/2	38/158			
		③④	3	●	●	●	—	●	—	H25.11.12~H26.5.20 (190日間)完了	—	2	1	0	0	3	3	3/3				
	11 中赤崎	①(森っこ)	34	●	●	●	—	●	○	H27.5.20~H29.8.6 (810日間)	H29年10月以降							0/34				
		②(洞川原)	3	●	●	●	—	●	○									0/3				
		③(久保前高台)	7	●	●	●	—	●	●	H27.2.9~H28.3.14 (400日間)	H28年4月以降	0	0	7	0			0/7				
		④(駅周辺)	5	●	●	●	—	●	—	H26.6.6~H27.3.13 (281日間)完了	—	5	0	0	0	4	3	2/2				
		⑤(山口1)	10	●	●	●	—	●	○	H27.5.20~H28.9.30 (500日間)	H28年11月以降							0/10				
		⑥(お子守様)	—	○	—	—	—	—	—		—							—				
	12 永浜	①	1	●	●	●	—	●	—	H26.3.20~H26.9.15 (180日間)完了	—	1	0	0	0	1	1	1/1				
		②	27	●	●	●	—	●	○	H26.12.24~H28.9.30 (647日間)	H28年11月以降							0/27				
	13 清水	①	3	●	●	●	●	—	●	H25.12.5~H26.9.10 (280日間)完了	—	3	0	0	0	3	2	3/3				
		②③	2	●	●	●	●	—	●	H25.11.27~H26.3.25 (119日間)完了	—	2	0	0	0	2	1	1/1				
		④	1	●	●	●	●	—	●	H25.11.29~H26.4.11 (134日間)完了	—	1	0	0	0	1	0	0/0				
	14 蛸ノ浦	16	●	●	●	●	●	●	●	H26.6.24~H27.10.15 (479日間)	—	12	1	3	0	3	2	4/11				
三陸町 綾里	15 田浜	12	●	●	●	—	●	●	H25.5.20~H26.5.16 (362日間)完了	—	11	1	0	0	12	9	8/9	25/49				
	16 港・岩崎	23	●	●	●	●	●	●	H25.6.25~H26.6.25 (366日間)完了	—	22	1	0	0	22	16	14/14					
三陸町 越喜来	17 泊	13	●	●	●	●	—	●	H25.3.12~H26.1.31 (326日間)完了	—	13	0	0	0	13	8	9/10	74/105				
	18 浦浜南	11	●	●	●	●	—	●	H25.11.30~H26.12.26 (392日間)完了	—	9	0	2	0	7	4	8/11					
	19 浦浜仲・西	10	●	●	●	●	—	●	H26.4.3~H26.12.26 (268日間)完了	—	9	0	1	0	8	4	4/5					
	20 浦浜東・甫嶺	9	●	●	●	●	—	●	H26.6.25~H27.3.10 (259日間)完了	—	9	0	0	0	9	6	8/9					
	21 崎浜	21	●	●	●	●	●	●	●	H26.2.26~H27.6.10 (470日間)完了	—	18	1	1	1	14	4		13/20			
合計		366	造成済宅地数	292											248	18	22	4	190	127	166/297	303/581

凡例 終了箇所 ●=実施済 ○=実施中 朱書き=変更箇所